

## Big Sand Lake Drawdown Project Timeline

Task	Status/Estimated Timeline	Date Completed (Red: Anticipated Date)
Special Meeting of the Big Sand Lake Advisory Board; \$500K approved to move forward with application to pump	Complete	9/30/2020
Pre-app meeting with Valencia Water Control District, South Florida Water Mgmt. District, Osceola County, and Orange County	Complete	10/13/2020
Pre-submittal meeting with Valencia Water Control District, South Florida Water Mgmt. District, Osceola County, and Orange County	Complete	10/29/2020
Second Special Meeting of the Big Sand Lake Advisory Board	Complete	10/29/2020
Permit application to Valencia Water Control District and the South Florida Water Mgmt. District	Complete	11/3/2020
Boundary survey performed (determined project location outside easement)	Complete	12/23/2020
Geosyntec performed assessment to determine if pumping could safely proceed within easement	Complete	January 2021
EPD requested Right of Entry (ROE) authorization from Orange County Real Estate Management (REM)	Complete	2/9/2021
Permitting agency review - Permits Issued (VWCD Permit Issued 12/4/2020, SFWMD ERP Issued 2/16/2021, SFWMD WUP Issued 2/24/2021)	Complete	2/24/2021
Coordination between EPD and REM regarding ROE (Feb 2021- Aug 2021). Draft ROE received on 8/31/2021	Complete	8/31/2021
Geosyntec finalized construction plans and documents for Procurement (Cost Estimate, Supplemental Conditions & Technical Specifications)	Complete	9/9/2021

## Big Sand Lake Drawdown Project Timeline

Task	Status/Estimated Timeline	Date Completed (Red: Anticipated Date)
Negotiations between Orange County Attorney's Office and owner's attorney regarding ROE (Sept 2021 to Nov 2021). ROE revisions accepted by owner's attorney on 11/23/2021	Complete	11/23/2021
Solicitation Package submitted to Procurement	Complete	12/2/2021
Review by Business Development Division for MWBE percentage	Complete	1/12/2022
<b>Project procurement placed on hold due to timing of FDOT's lowering of the Big Sand Lake outfall</b>	TBD	TBD
Procurement Review and EPD Revisions	30 days	TBD
Target Solicitation Publication	TBD	TBD
Solicitation Period	30 days	TBD
MWBE Review Period of selected bids	21 days	TBD
EPD Review Period of selected bids, recommended contractor selected	1-2 weeks	TBD
Project presented to the Board of County Commissioners (dependent on availability in Agenda)	BCC meets every other Tuesday	TBD
Contract Awarded	Approx. 3 mo. from bid opening	TBD
Kickoff Meeting	1 week from award date	TBD
Commence construction	1-2 weeks* from kickoff	TBD
Commence pumping	2 weeks*	TBD

\*(contingent on contractor's timeline & supplies availability)